

# Radon Testing Results - Crane Elementary

## Action Level is 4.0 pCi/L

Site Name	Building Name	Room Description (per floor plan)	Kit serial #	Date sampled	Type of test	Results (pCi/L)
Crane Elementary	GRADE SCHOOL	BAILEY	9538383	12/8/2020	Detector Kit	0.9
Crane Elementary	GRADE SCHOOL	MULTI ROOM 1	9545410	12/8/2020	Duplicate	0.8
Crane Elementary	GRADE SCHOOL	MULTI ROOM 1D	9545466	12/8/2020	Duplicate	0.8
Crane Elementary	GRADE SCHOOL	MULTI ROOM STAGE	9545636	12/8/2020	Detector Kit	0.6
Crane Elementary	GRADE SCHOOL	NICHOLS	9538400	12/8/2020	Detector Kit	1.3
Crane Elementary	GRADE SCHOOL	OWENS	9538381	12/8/2020	Detector Kit	0.9
Crane Elementary	GRADE SCHOOL	PELIA	9538370	12/8/2020	Detector Kit	1.3
Crane Elementary	GRADE SCHOOL	ROBERTSON	9545698	12/8/2020	Detector Kit	1.1
Crane Elementary	GRADE SCHOOL	SANCHEZ	9545626	12/8/2020	Detector Kit	1.4
Crane Elementary	GRADE SCHOOL	SHEETER	9545680	12/8/2020	Detector Kit	0.8
Crane Elementary	GRADE SCHOOL	TEACHERS LOUNGE	9545667	12/8/2020	Detector Kit	1
Crane Elementary	GRADE SCHOOL	WESTER	9545417	12/8/2020	Detector Kit	0.7
Crane Elementary	GYM	GIRLS LOCKER ROOM	9539006	12/8/2020	Detector Kit	0.9
Crane Elementary	GYM	GYM 1	9545498	12/8/2020	Detector Kit	1
Crane Elementary	GYM	GYM 2	9545690	12/8/2020	Duplicate	1.4
Crane Elementary	GYM	GYM 2D	9545449	12/8/2020	Duplicate	1.2
Crane Elementary	GYM	GYM 3	9545691	12/8/2020	Detector Kit	1.4
Crane Elementary	GYM	LOCKER ROOM OFFICE	9538380	12/8/2020	Blank	0.3
Crane Elementary	LIBRARY	COMPUTER ROOM	9545419	12/8/2020	Detector Kit	0.6
Crane Elementary	LIBRARY	LIBRARY A	9545470	12/8/2020	Duplicate	0.3
Crane Elementary	LIBRARY	LIBRARY A D	9545441	12/8/2020	Duplicate	0.3
Crane Elementary	LIBRARY	LIBRARY B	9545420	12/8/2020	Blank	0.3
Crane Elementary	LIBRARY	OFFICE	9545695	12/8/2020	Detector Kit	0.9
Crane Elementary	NEW CLASSROOM	CLASSROOM	9538379	12/8/2020	Detector Kit	1.7
Crane Elementary	NEW CLASSROOM	CLASSROOM 2	9545418	12/8/2020	Detector Kit	1.3
Crane Elementary					Spike	32.6

• The EPA's recommended action level for radon is 4 pCi/L and will require mitigation by the district, followed by retesting.

- [1 number] of spike tests were conducted to ensure the integrity of the testing process and all spike tests passed satisfactorily.